

Grantee: Evansville, IN

Grant: B-08-MN-18-0003

October 1, 2010 thru December 31, 2010 Performance Report

Grant Number:

B-08-MN-18-0003

Obligation Date:**Grantee Name:**

Evansville, IN

Award Date:**Grant Amount:**

\$3,605,204.00

Contract End Date:**Grant Status:**

Active

Review by HUD:

Reviewed and Approved

QPR Contact:

Laura Marie Walker

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

The City of Evansville analyzed four data sets provided by HUD: risk of foreclosure, subprime loans, foreclosure rates and vacancy rates, by utilizing Geographic Information Systems (GIS) computer mapping software. The eligible census block groups were mapped with each of the data sets. The boundaries of existing focus areas (CDBG Focus Area and Front Door Pride area) were then compared to the block group data, to determine the geographic areas of greatest need within the City. In general, this methodology concluded that the areas of greatest need are the same as the City's already defined focus areas, which includes census tracts 11, 12, 13, 14, 15, 17, 19, 220, 21,25 and 26. The focus areas are identified in the City of Evansville's 2005 – 2009 Consolidated Plan, which details the resources and activities funded with Community Development Block Grants, Emergency Shelter Grants and HOME Investment Partnership funds. It was noted during this analysis that some census tracts appear to have fewer foreclosures, lower risk of foreclosures and fewer subprime mortgages due to the high number of rental units. In addition, a large percentage of the homes in these "high risk" census tracts have elderly homeowners with no mortgages, thus foreclosures and subprime mortgage data may be skewed. This was determined previously by reviewing property tax exemption data (i.e. Over 65 and homestead exemptions). Also, through local Code Enforcement data, evidence of greater vacancy rates exists in these census tracts. Therefore in reality, the neighborhood housing status is in greater decline than the tables reflect. The information above and past analysis of the housing needs within the city of Evansville indicate that the areas of greatest need for NSP will continue within the predetermined focus areas. Although some of the activities may fall in other eligible census tract block groups.

Distribution and and Uses of Funds:

The City of Evansville will address NSP requirements for the distribution and uses of the \$3.6 million allocated to the City through a combination of financing mechanisms for home buyers, acquisition of foreclosed homes, demolition of blighted structures and rehabilitation and new construction programs within the target areas. Financing mechanisms will utilize \$400,000 of NSP funds to aid homebuyers between 80 and 120% AMI by providing funds to "buy down" mortgages for previously foreclosed on and subsequently reduce the need for these borrowers to resort to subprime mortgages for financing homes. The Department of Metropolitan Development already partners with Community Action Program of Evansville (CAPE) and HOPE of Evansville to provide down payment assistance. NSP funds will be used to supplement the \$5,000 maximum down payment currently available to cover the gap between development costs and actual appraised values. This program will not only eliminate subprime mortgages but will also address the foreclosure risk and rates by aiding new homebuyers with lower mortgage payments. Five hundred thousand dollars has been earmarked for demolition of blighted structures in the Evansville NSP expenditure plan. Funds will be used by City Code Enforcement to remove slum and blight throughout the numerous eligible census tract block groups. High vacancy rates and the elevated number of abandoned homes are contributing factors to the decline of neighborhoods, further exacerbating the decline of property values. Prior program evaluations reveal poor construction of homes, older declining housing stock, sub-standard/non-existent maintenance, etc. in the eligible block groups. The elimination of blighted housing will increase the overall value of the housing stock and increase property values in the eligible neighborhoods and decrease the likelihood of abandonment. It is estimated that 75 – 100 blighted homes will be demolished with NSP funds. Acquisition of foreclosed properties will be conducted by the Evansville Redevelopment Commission (ERC) and Evansville Brownfields Corp. (EBC). This component will utilize \$400,000 of NSP funds. Property foreclosures are completed after sheriff sales and typically it is the mortgage holder who buys the foreclosed property at the sheriff sales. Therefore, both the ERC and EBC will use GIS software to map the location of all properties listed for sheriff sales. Those properties within the eligible block groups will be evaluated for potential acquisition from the likely buyer (mortgage holder). Lenders will be contacted regarding their foreclosed properties within the target areas, these properties will be earmarked for potential acquisition. The bulk of the City NSP funding, \$1.9 million, will be for rehabilitation of existing homes and new home construction to improve the overall appeal of the targeted areas and increase marketable housing stock. The result will be increased mixed income neighborhoods, higher housing values, stable homeownership via competitive fixed rate mortgages and reasonable terms, etc. These actions will dilute the foreclosure rate, minimize subprime mortgages and decrease the foreclosure risk, while actively removing foreclosed properties from the current inventory. A minimum of \$901,301 of these funds will be utilized to provide rental and homeownership opportunities to families at or

below 50% AMI. The rehabilitation and new construction will be managed both in-house by DMD staff, as well as with partner entities such as the Affordable Housing Task Force (for low income and special populations) and market rate housing by private entities and non-profit agencies.

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$3,605,204.00
Total CDBG Program Funds Budgeted	N/A	\$3,605,204.00
Program Funds Drawdown	\$198,284.56	\$1,324,555.81
Program Funds Obligated	\$0.00	\$3,439,033.00
Program Funds Expended	\$153,444.91	\$1,005,914.08
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$540,780.60	\$0.00
Limit on Admin/Planning	\$360,520.40	\$49,524.91
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$901,301.00	\$1,033,302.80

Overall Progress Narrative:

This QPR reflects the information for activities 01,04,05,06, and 12. The remaining activities will be updates upon the execution of new contracts per HUD. We are currently under contract with a TA to aid in the revision of contracts and budgets.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
065-111Ac, Land Banking	\$19,418.50	\$155,164.74	\$114,732.00
065-111Ad, Administration	\$14,466.41	\$321,046.26	\$49,524.91
065-111D, Demolition	\$118,390.00	\$602,980.00	\$300,710.00
065-111F, Financing Mechanisms	\$0.00	\$0.00	\$0.00
065-111N, Acquisition for Reconstruction	\$44,839.65	\$1,768,513.00	\$637,726.89
065-111R, Acquisition for Rehabilitation	\$1,170.00	\$757,500.00	\$221,862.01
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Grantee Activity Number: 01

Activity Title: NSP Administration

Activity Category:

Administration

Project Number:

065-111Ad

Projected Start Date:

03/19/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

02/28/2011

Completed Activity Actual End Date:

Responsible Organization:

Dept. Metropolitan Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$212,546.26
Total CDBG Program Funds Budgeted	N/A	\$212,546.26
Program Funds Drawdown	\$14,466.41	\$49,524.91
Program Funds Obligated	\$0.00	\$212,546.26
Program Funds Expended	\$14,466.41	\$36,255.34
Dept. Metropolitan Development	\$14,466.41	\$36,255.34
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Program Administration

Location Description:

City of Evansville

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 03

Activity Title: Demolition

Activity Category:

Clearance and Demolition

Project Number:

065-111D

Projected Start Date:

05/01/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

03/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Dept. Metropolitan Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$547,140.00
Total CDBG Program Funds Budgeted	N/A	\$547,140.00
Program Funds Drawdown	\$118,390.00	\$300,710.00
Program Funds Obligated	\$0.00	\$602,980.00
Program Funds Expended	\$118,390.00	\$222,862.00
Dept. Metropolitan Development	\$118,390.00	\$222,862.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds will be utilized to demolish blighted structures to improve neighborhood appearance. Property resulting from demolition will be maintained by the City to assure they do not become a public nuisance, and will ultimately be utilized for infill housing or green space for adjacent properties.

Location Description:

Front Door Pride target area for demolition is located near downtown Evansville. The area consists of portions of Census Tracts 17, 12 and 11.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	96/134
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	75/134
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	75/134

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	3275	1902	7673	67.47

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 04

Activity Title: General Acquisition

Activity Category:

Acquisition - general

Project Number:

065-111Ac

Projected Start Date:

05/01/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Banking

Projected End Date:

04/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Evansville Brownfields Corporation

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$80,164.74
Total CDBG Program Funds Budgeted	N/A	\$80,164.74
Program Funds Drawdown	\$0.00	\$80,165.50
Program Funds Obligated	\$0.00	\$80,164.74
Program Funds Expended	\$0.00	\$18,281.74
Dept. Metropolitan Development	\$0.00	\$18,281.74
Evansville Brownfields Corporation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds will be utilized to acquire eligible properties to be utilized for future NSP eligible activities.

Location Description:

Designated Front Door Pride Area

Activity Progress Narrative:

There were no acquisitions using NSP funds in the last Quarter. It appears that previous quarters may need updating.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/46
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		6/46	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		6/46	

Beneficiaries Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected			Total	Low/Mod%
	Low	Mod		Low	Mod	Total		
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0	

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 05

Activity Title: Disposition

Activity Category:

Disposition

Activity Status:

Under Way

Project Number:

065-111Ac

Project Title:

Land Banking

Projected Start Date:

05/01/2009

Projected End Date:

04/30/2011

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Evansville Brownfields Corporation

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$75,000.00
Total CDBG Program Funds Budgeted	N/A	\$75,000.00
Program Funds Drawdown	\$19,418.50	\$34,566.50
Program Funds Obligated	\$0.00	\$75,000.00
Program Funds Expended	\$19,418.50	\$38,916.50
Evansville Brownfields Corporation	\$19,418.50	\$38,916.50
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Disposition of NSP eligible properties in target area which are land banked for future NSP eligible uses.

Location Description:

Designated Front Door Pride Area

Activity Progress Narrative:

Number above includes NSP properties utilizing disposition funding.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	42	51/57

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	15	18/57
# of Multifamily Units	0	0/0
# of Singlefamily Units	15	18/57

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 06

Activity Title: Southwestern Mental Health

Activity Category:

Acquisition - general

Project Number:

065-111R

Projected Start Date:

07/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition for Rehabilitation

Projected End Date:

06/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Southwestern Healthcare, Inc.

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$237,500.00
Total CDBG Program Funds Budgeted	N/A	\$237,500.00
Program Funds Drawdown	\$1,170.00	\$214,670.00
Program Funds Obligated	\$0.00	\$237,500.00
Program Funds Expended	\$1,170.00	\$1,170.00
Southwestern Healthcare, Inc.	\$1,170.00	\$1,170.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of a foreclosed 22 unit apartment complex to be rehabilitated and rented to special needs low-income individuals.

Location Description:

101,121, and 127 Washington Avenue, Washington Court Apartments.

Activity Progress Narrative:

The majority of NSP funds were utilized for acquisition. This is a special needs project (acquisition, historic rehab of rental building) for disabled. Acquisition is complete and rehabilitation has begun. NSP is one of the many sources of financing. NSP is not funding a developer's fee or project admin on this project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	22	65/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/22	0/0	0/22	0
# Renter Households	0	0	0	0/22	0/0	0/22	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 08

Activity Title: INTR Redevelopment

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

065-111N

Project Title:

Acquisition for Reconstruction

Projected Start Date:

07/01/2009

Projected End Date:

06/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

HOPE of Evansville, Inc.

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$550,000.00
Total CDBG Program Funds Budgeted	N/A	\$550,000.00
Program Funds Drawdown	\$9,775.00	\$519,150.00
Program Funds Obligated	\$0.00	\$500,000.00
Program Funds Expended	\$0.00	\$500,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction and reconstruction of housing units to be sold to income eligible families at 1201 Culver, 1228 Culver, 105 Madison, 301 Jefferson, and 28 Washington.

Location Description:

Designated Neighborhood Pride area located near downtown Evansville

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/5
#Energy Star Replacement Windows	0	0/5
#Additional Attic/Roof Insulation	0	0/5
#Efficient AC added/replaced	0	0/5
#Replaced thermostats	0	0/5
#Replaced hot water heaters	0	0/5
#Light Fixtures (indoors) replaced	0	0/5

#Light fixtures (outdoors) replaced	0	0/5
#Refrigerators replaced	0	0/5
#Dishwashers replaced	0	0/5
#Low flow toilets	0	0/5
#Low flow showerheads	0	0/5
#Units with bus/rail access	0	0/5
#Units exceeding Energy Star	0	0/5
#Sites re-used	0	0/5
#Units & other green	0	0/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/3	1/2	1/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 09

Activity Title: Akin Park Redevelopment

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

065-111N

Projected Start Date:

10/15/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition for Reconstruction

Projected End Date:

10/15/2010

Completed Activity Actual End Date:

Responsible Organization:

Memorial Community Development Corporation

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$440,000.00
Total CDBG Program Funds Budgeted	N/A	\$440,000.00
Program Funds Drawdown	\$35,064.65	\$107,756.04
Program Funds Obligated	\$0.00	\$400,000.00
Program Funds Expended	\$0.00	\$23,428.50
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, demolition and redevelopment of two properties located in the Akin Park Neighborhood Association at 1023 and 1025 Adams.

Location Description:

Akin Park Neighborhood

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2
#Energy Star Replacement Windows	0	0/18
#Additional Attic/Roof Insulation	0	0/2
#Efficient AC added/replaced	0	0/2
#Replaced thermostats	0	0/2
#Replaced hot water heaters	0	0/2
#Light Fixtures (indoors) replaced	0	0/48

#Light fixtures (outdoors) replaced	0	0/11
#Refrigerators replaced	0	0/2
#Dishwashers replaced	0	0/2
#Low flow toilets	0	0/4
#Low flow showerheads	0	0/16
#Units with bus/rail access	0	0/2
#Units exceeding Energy Star	0	0/2
#Sites re-used	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 12

Activity Title: ECHO New Construction

Activity Category:

Construction of new housing

Project Number:

065-111N

Projected Start Date:

08/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition for Reconstruction

Projected End Date:

06/30/2011

Completed Activity Actual End Date:

Responsible Organization:

ECHO Housing Corporation

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$332,342.00
Total CDBG Program Funds Budgeted	N/A	\$332,342.00
Program Funds Drawdown	\$0.00	\$1,397.80
Program Funds Obligated	\$0.00	\$332,342.00
Program Funds Expended	\$0.00	\$0.00
ECHO Housing Corporation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds will be used to construct two homes in the jacobsville redevelopment area to be sold to very low income families at 100 and 102 Read Street..

Location Description:

Jacobsville Redevelopment Area

Activity Progress Narrative:

102/104 Read Street to be combined into one lot and 24 Read Street. New construction of two single-family homes (3 BR, 2.5 BA). In bid process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with bus/rail access	0	0/2
#Units exceeding Energy Star	0	0/2
#Sites re-used	0	0/2
#Units & other green	0	0/2

This Report Period
Total

Cumulative Actual Total / Expected
Total

of Housing Units

2

2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Cancelled-02

Activity Title: Cancelled

Activity Category:

Administration

Project Number:

065-111Ad

Projected Start Date:

04/01/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Cancelled

Project Title:

Administration

Projected End Date:

03/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Memorial Community Development Corporation

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$70,000.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administrative Support

Location Description:

Memorial CDC

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Canceled-10

Activity Title: Canceled

Activity Category:

Administration

Activity Status:

Cancelled

Project Number:

065-111Ad

Project Title:

Administration

Projected Start Date:

01/01/2010

Projected End Date:

12/31/2010

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

HOPE of Evansville, Inc.

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$38,500.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The City of Evansville will engage HOPE of Evansville to perform certain services related to and in furtherance of housing development within the City of Evansville's designated Neighborhood Pride area. The services will include but are not limited to: Acquisition, Rehabilitation/New Construction, Asset Management/Disposition, client verification, credit checks, and Program Administration.

Location Description:

NSP Target Areas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
