

Grantee: Evansville, IN

Grant: B-08-MN-18-0003

July 1, 2014 thru September 30, 2014 Performance Report



Grant Number:

B-08-MN-18-0003

Obligation Date:**Award Date:****Grantee Name:**

Evansville, IN

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$3,605,204.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$3,605,204.00

Estimated PI/RL Funds:

\$130,000.00

Total Budget:

\$3,735,204.00

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

The City of Evansville analyzed four data sets provided by HUD: risk of foreclosure, subprime loans, foreclosure rates and vacancy rates, by utilizing Geographic Information Systems (GIS) computer mapping software. The eligible census block groups were mapped with each of the data sets. The boundaries of existing focus areas (CDBG Focus Area and Front Door Pride area) were then compared to the block group data, to determine the geographic areas of greatest need within the City. In general, this methodology concluded that the areas of greatest need are the same as the City's already defined focus areas, which includes census tracts 11, 12, 13, 14, 15, 17, 19, 220, 21,25 and 26. The focus areas are identified in the City of Evansville's 2005 – 2009 Consolidated Plan, which details the resources and activities funded with Community Development Block Grants, Emergency Shelter Grants and HOME Investment Partnership funds. It was noted during this analysis that some census tracts appear to have fewer foreclosures, lower risk of foreclosures and fewer subprime mortgages due to the high number of rental units. In addition, a large percentage of the homes in these "high risk" census tracts have elderly homeowners with no mortgages, thus foreclosures and subprime mortgage data may be skewed. This was determined previously by reviewing property tax exemption data (i.e. Over 65 and homestead exemptions). Also, through local Code Enforcement data, evidence of greater vacancy rates exists in these census tracts. Therefore in reality, the neighborhood housing status is in greater decline than the tables reflect. The information above and past analysis of the housing needs within the city of Evansville indicate that the areas of greatest need for NSP will continue within the predetermined focus areas. Although some of the activities may fall in other eligible census tract block groups.

Distribution and and Uses of Funds:

The City of Evansville will address NSP requirements for the distribution and uses of the \$3.6 million allocated to the City through a combination of financing mechanisms for home buyers, acquisition of foreclosed homes, demolition of blighted structures and rehabilitation and new construction programs within the target areas. Financing mechanisms will utilize \$400,000 of NSP funds to aid homebuyers between 80 and 120% AMI by providing funds to "buy down" mortgages for previously foreclosed on and subsequently reduce the need for these borrowers to resort to subprime mortgages for financing homes. The Department of Metropolitan Development already partners with Community Action Program of Evansville (CAPE) and HOPE of Evansville to provide down payment assistance. NSP funds will be used to supplement the \$5,000 maximum down payment currently available to cover the gap between development costs and actual appraised values. This program will not only eliminate subprime mortgages but will also address the foreclosure risk and rates by aiding new homebuyers with lower mortgage payments. Five hundred thousand dollars has been earmarked for demolition of blighted structures in the Evansville NSP expenditure plan. Funds will be used by City Code Enforcement to remove slum and blight throughout the numerous eligible census tract block groups. High vacancy rates and the elevated number of abandoned homes are contributing factors to the decline of neighborhoods, further exacerbating the decline of property values. Prior program evaluations reveal poor construction of homes, older declining housing stock, sub-standard/non-existent maintenance, etc. in the eligible block groups. The elimination of blighted housing will increase the overall value of the housing stock and increase property values in the eligible neighborhoods and decrease the likelihood of abandonment. It is estimated that 75 – 100 blighted homes will be demolished with NSP funds. Acquisition of foreclosed properties will be conducted by the Evansville Redevelopment Commission (ERC) and Evansville Brownfields Corp. (EBC). This component will utilize \$400,000 of NSP funds. Property foreclosures are completed after sheriff sales and typically it is the mortgage holder who buys the foreclosed property at the sheriff sales. Therefore, both the ERC and EBC will use GIS software to map the location of all properties listed for sheriff sales. Those properties within the eligible block groups will be evaluated for potential acquisition from the likely buyer (mortgage holder). Lenders will be contacted regarding their foreclosed properties within the target areas, these properties will be earmarked for



potential acquisition. The bulk of the City NSP funding, \$1.9 million, will be for rehabilitation of existing homes and new home construction to improve the overall appeal of the targeted areas and increase marketable housing stock. The result will be increased mixed income neighborhoods, higher housing values, stable homeownership via competitive fixed rate mortgages and reasonable terms, etc. These actions will dilute the foreclosure rate, minimize subprime mortgages and decrease the foreclosure risk, while actively removing foreclosed properties from the current inventory. A minimum of \$901,301 of these funds will be utilized to provide rental and homeownership opportunities to families at or below 50% AMI. The rehabilitation and new construction will be managed both in-

Distribution and and Uses of Funds:

house by DMD staff, as well as with partner entities such as the Affordable Housing Task Force (for low income and special populations) and market rate housing by private entities and non-profit agencies.

Definitions and Descriptions:

we had to move \$1235.50 for a late claim on Activity 9 under Project Reconstruction. We should be ready for NSP close out very soon. I decreased the admin budget by \$1235.50 and increased the Reconstruction Budget by \$1235.50. Thanks.

Low Income Targeting:

Acquisition and Relocation:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$3,728,411.50
Total Budget	\$0.00	\$3,728,411.50
Total Obligated	\$0.00	\$3,728,411.50
Total Funds Drawdown	\$2,840.00	\$3,667,700.14
Program Funds Drawdown	\$2,054.00	\$3,533,997.63
Program Income Drawdown	\$786.00	\$133,702.51
Program Income Received	\$9.00	\$136,579.51
Total Funds Expended	\$2,840.00	\$3,671,056.49
Match Contributed	\$0.00	\$5,787.68



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$5,787.68
Limit on Public Services	\$540,780.60	\$0.00
Limit on Admin/Planning	\$360,520.40	\$145,722.34
Limit on State Admin	\$0.00	\$145,722.34

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$901,301.00	\$945,076.00

Overall Progress Narrative:

all projects are completed. We await close out instructions.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
065-111Ac, Land Banking	\$2,054.00	\$174,372.24	\$155,735.18
065-111Ad, Administration	\$0.00	\$158,310.76	\$136,958.97
065-111D, Demolition	\$0.00	\$702,265.00	\$672,314.00
065-111N, Acquisition for Reconstruction	\$0.00	\$2,060,861.70	\$1,993,822.44
065-111R, Acquisition for Rehabilitation	\$0.00	\$634,476.80	\$575,167.04



Activities

Project # / Title: 065-111Ac / Land Banking

Grantee Activity Number: 05

Activity Title: Disposition

Activity Category:

Disposition

Project Number:

065-111Ac

Projected Start Date:

05/01/2009

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Program Income Account:

Disposition of Property

Activity Status:

Under Way

Project Title:

Land Banking

Projected End Date:

04/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Evansville Brownfields Corporation

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2014

N/A

To Date

\$91,207.50

Total Budget

\$0.00

\$91,207.50

Total Obligated

\$0.00

\$91,207.50

Total Funds Drawdown

\$2,840.00

\$90,460.50

Program Funds Drawdown

\$2,054.00

\$75,569.68

Program Income Drawdown

\$786.00

\$14,890.82

Program Income Received

\$0.00

\$17,758.82

Total Funds Expended

\$2,840.00

\$89,224.50

 Evansville Brownfields Corporation

\$2,840.00

\$89,224.50

Match Contributed

\$0.00

\$2,835.00

Activity Description:

Disposition of NSP eligible properties in target area which are land banked for future NSP eligible uses.

Location Description:

Designated Front Door Pride Area

Activity Progress Narrative:

Funds were used to maintain various parcels Evansville Brownfields has acquired through NSP for land banking purposes. There was also some storm damage cleared on some interior lots.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	46/57

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	46/57
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	46/57

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 065-111D / Demolition

Grantee Activity Number:	03
Activity Title:	Demolition

Activity Category:
Clearance and Demolition

Project Number:
065-111D

Projected Start Date:
05/01/2009

Benefit Type:
Area ()

National Objective:

Activity Status:
Under Way

Project Title:
Demolition

Projected End Date:
03/30/2011

Completed Activity Actual End Date:

Responsible Organization:



Program Income Account:

Demolition

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$570,265.00
Total Budget	\$0.00	\$570,265.00
Total Obligated	\$0.00	\$570,265.00
Total Funds Drawdown	\$0.00	\$566,514.00
Program Funds Drawdown	\$0.00	\$565,329.00
Program Income Drawdown	\$0.00	\$1,185.00
Program Income Received	\$9.00	\$1,194.00
Total Funds Expended	\$0.00	\$566,514.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be utilized to demolish blighted structures to improve neighborhood appearance. Property resulting from demolition will be maintained by the City to assure they do not become a public nuisance, and will ultimately be utilized for infill housing or green space for adjacent properties.

Location Description:

Front Door Pride target area for demolition is located near downtown Evansville. The area consists of portions of Census Tracts 17, 12 and 11.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	86/134
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0
Activity funds eligible for DREF	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	86/134
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	86/134



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

